

Plot Completion Certificate



Developer			
Site			
Plot No		Phase	

All plasterboarding is complete & walls are to an acceptable plumb level	Yes	No
Reveals are beaded correctly, square & plastered/jointed complete	Yes	No
Skirting lines are correct & do not exhibit excessive bumps	Yes	No
A Professional standard of Plastering/jointed to all areas	Yes	No
Pipe boxings are plasterboarded & plastered/jointed complete	Yes	No
Ceilings & walls have no damage/dents <i>(damage caused by other trades will be chargeable)</i>	Yes	No
Electrical wires pulled through & sockets clean	Yes	No
MR boards used in Kitchen & Bathrooms	Yes	No
Joints to boards over doorheads staggered	Yes	No
Access hatch maintained	Yes	No
All insulation & soundproofing to partitions & svps complete	Yes	No
Plasterboards specifications as per drawings	Yes	No
Floors scraped clean & swept through & waste placed in the skips provided	Yes	No

Comment on work outstanding & reasons: 		

Signature		Date	
		Print Name	